

Starred Question No.*36**INDEX OF INFORMATION**

Sr. No.	Subject	Page No.
1	Reply of question No. *36 in English	1
2	Executive Summary	2
3	Note for Pad in English	3-4
4	Reply of question No. *36 in Hindi	5
5	Note for Pad in Hindi	6-8
6	Annexure-A/ अनुलग्नक—क	9

Details of Works Under C.M. Announcement

***36 Smt. SEEMA TRIKHA (Badkhal):-**

Will the Urban Local Bodies Minister be pleased to state:-

- a) the name of the works to be executed by the Government under the Hon'ble Chief Minister announcement code 10202 togetherwith the number of said works executed so far; and
- b) the time by which the remaining works are likely to be executed togetherwith the details thereof?

Dr. Kamal Gupta, Urban Local Bodies Minister

a) Sir, Municipal Corporation Faridabad has approved 15 number of developments works under CM Announcement Code 10202 out of which 14 number of developments works have been completed till date and 1 number work is under Inquiry by State Vigilance Bureau. The detail of works is placed at **Annexure-A**.

b) Remaining one work relating to widening and construction of footpath of the roads namely Bodh Vihar to ITI, ITI to Neelam Chowk, Neelam Chowk to Hardware Chowk and Bodh Vihar to Hardware Chowk; is under inquiry being conducted by State Vigilance Bureau (Inquiry No. 5 dated 26.04.2019). Municipal Corporation Faridabad has issued notice to the agency to start the work and complete the same within one year.

Executive Summary

1. Hon'ble Chief Minister, Haryana made an Announcement on 7.06.2015 bearing Code No. 10202 titled *"An amount of Rs. 120 Crore of widening and construction of footpath of the road i) Bodh Vihar to ITI ii) ITI to Neelam Chowk iii) Neelam Chowk to Hardware Chowk and iv) Bodh Vihar to Hardware Chowk"*.
2. 15 number estimates of various developments works amounting to Rs. 8279.23 Lakh were prepared and allotted to contractual agencies by Municipal Corporation Faridabad.
3. Out of these 15 works, 14 development works have been completed till date and 1 work is held up due to Vigilance Inquiry.
4. The remaining one work was allotted to M/s R.K. Gandhi vide Memo No. MCF/EE-II/2017/269 dated 07.07.2017 for Rs.7252.89 Lakh with time completion date as 20.04.2019.
5. It was observed during site visit by area MLA that some area is low lying and water logging occurs during rainy season due to which bituminous road may get damaged frequently.
6. Accordingly, on the request by area MLA and based on the recommendation of technical committee constituted for the same, the then Commissioner MCF approved change in scope and specification of work from bituminous road to cement concrete road (RMC).
7. Director, Local Audit Department Haryana in its annual report for the 2018-19 has also pointed out the matter regarding change of scope and specification of said work.
8. State Vigilance Department is also conducting inquiry in the matter vide inquiry no. 5 dt. 26.04.2019.
9. At present, 57% work amounting to Rs. 41,32,84,109/- has been completed at site and the remaining work was put on hold by the contractor due to inquiry.
10. Now, Municipal Corporation Faridabad has issued notice to the agency to start the work and complete the same within one year.
11. If the agency does not starts the work then the action against the agency will be taken as per agreement and the remaining work will be got executed at the earliest by inviting fresh tender.

NOTE FOR PAD

***36. Details of Works Under C.M. Announcement**

It is submitted here that Hon'ble Chief Minister, Haryana made an Announcement on 07.06.2015 bearing Code No. 10202 titled "*An amount of Rs. 120 Crore of widening and construction of footpath of the road i) Bodh Vihar to ITI ii) ITI to Neelam Chowk iii) Neelam Chowk to Hardware Chowk and iv) Bodh Vihar to Hardware Chowk*".

In compliance of the said announcement Municipal Corporation Faridabad prepared 15 number estimates of various developments works amounting to Rs. 8279.23 Lakh and allotted the same to contractual agencies. Out of these 15 works, 14 development works have been completed till date and 1 work is held up due to Vigilance Inquiry. The detail of works is placed at **Annexure-A.**

Regarding remaining one work relating to widening and construction of footpath of the roads namely Bodh Vihar to ITI, ITI to Neelam Chowk, Neelam Chowk to Hardware Chowk and Bodh Vihar to Hardware Chowk; it is submitted here that an estimate amounting to Rs.102.00 Crore for construction of bituminous road was prepared and got approved by Municipal Corporation Faridabad through Government vide letter No. TA/DULB/2017/169 dated 19.01.2017. The DNIT for the work was prepared for Rs.7634.13 Lakh and after following due process of E-tendering work was allotted to M/s R.K. Gandhi vide Memo No. MCF/EE-II/2017/269 dated 07.07.2017 for Rs.7252.89 Lakh. The work was started on 27.07.2017 and its date of completion was 20.04.2019 as per work order.

During execution of work, the site was visited by Local Area MLA, with Commissioner Municipal Corporation Faridabad, Chief Engineer, Superintending Engineer and other technical staff. It was observed during site visit that some area is low lying and water logging occurs during rainy season due to which bituminous road may get damaged frequently. Hence, matter was discussed at length and directions were issued to construct cement concrete road (Ready Mix Concrete) at critical points.

Area MLA on dated 07.09.2017 made a request to Municipal Corporation Faridabad to construct the road by using cement concrete road

(Ready Mix Concrete) instead of bituminous road at those points where water logging occurs frequently.

Accordingly, the then Commissioner, Municipal Corporation Faridabad constituted a Committee of CE, SE-I, SE-II & all XENs of MCF to examine and recommend the case. The technical committee gave its recommendations to change scope and specification of work from bituminous road to cement concrete road (Ready Mix Concrete) in large public interest referring clause No.12 of agreement terms & conditions "alteration in specifications & design". Based on the recommendation of the committee the then Commissioner, MCF granted the permission to carry out the work using cement concrete (Ready Mix Concrete).

The matter regarding change in specification of said work has also been pointed out in the Annual Audit report on accounts of Municipal Corporation Faridabad for the year 2018-19 at point no. 14 (2) audited by the Director, Local Audit Department Haryana.

It is apprised here that in this matter an Inquiry no. 5 dt. 26.04.2019 is already being conducted by State Vigilance Bureau, the report of which is pending. Action against erring officials will be initiated as per the inquiry report and recommendation therein.

At present, 57% work amounting to Rs. 41,32,84,109/- has been completed at site and the remaining work was put on hold by the contractor due to inquiry.

The progress of said work was also reviewed by the department in the meeting held on 02.12.2022 at Rohtak under the Chairmanship of Hon'ble ULBM and Commissioner, Municipal Corporation Faridabad was directed in the meeting and vide letter dt. 13.12.2022 to get completed the auxiliary works (i.e. Footpath, Drain/Nallah etc.) from the agency at the earliest which are not covered under the preview of inquiry as per approved scope of work.

Accordingly, Municipal Corporation Faridabad has issued notice to the agency to start the work and complete the same within one year.

If the agency does not starts the work then the action against the agency will be taken as per agreement and the remaining work will be got executed at the earliest by inviting fresh tender.

मुख्यमंत्री घोषणा के अन्तर्गत कार्यों का ब्यौरा

*36 श्रीमति सीमा त्रिखा (बड़खल):

क्या मुख्यमंत्री कृपया बताएंगे कि:-

(क) माननीय मुख्यमंत्री घोषणा कोड 10202 के अन्तर्गत सरकार द्वारा निष्पादित किए जाने वाले कार्य क्या हैं तथा अब तक निष्पादित किए गए उक्त कार्यों की संख्या कितनी है; तथा

(ख) शेष कार्यों के कब तक किए जाने की संभावना है तथा उसका ब्यौरा क्या है ?

डा० कमल गुप्ता, शहरी स्थानीय निकाय मंत्री

(क) श्रीमान जी, नगर निगम फरीदाबाद द्वारा मुख्यमंत्री घोषणा कोड 10202 के तहत 15 विकास कार्यों को मंजूरी दी गई, जिनमें से 14 विकास कार्य अब तक पूरे करवाए जा चुके हैं और 1 कार्य राज्य सतर्कता ब्यूरो द्वारा जांच के अधीन है। कार्यों का विवरण अनुलग्नक-क में दिया गया है।

(ख) शेष एक कार्य, जो बोध विहार से आईटीआई, आईटीआई से नीलम चौक, नीलम चौक से हार्डवेयर चौक और बोध विहार से हार्डवेयर चौक तक सड़कों के फुटपाथों की चौड़ाई बढ़ाने व निर्माण से संबंधित है, की राज्य सतर्कता ब्यूरो द्वारा जांच की जा रही है (जांच संख्या न० 5 दिनांक 26.04.2019)। नगर निगम फरीदाबाद द्वारा एजेंसी को कार्य शुरू करने और एक साल में पूरा करने का नोटिस जारी किया गया है।

पैड के लिए नोट

*36 मुख्यमंत्री घोषणा के अन्तर्गत कार्यों का ब्यौरा

यह प्रस्तुत किया जाता है कि माननीय मुख्यमंत्री, हरियाणा द्वारा 07.06.2015 को कोड संख्या 10202 के तहत घोषणा की गई, जिसका शीर्षक *"An amount of Rs. 120 Crore of widening and construction of footpath of the road i) Bodh Vihar to ITI ii) ITI to Neelam Chowk iii) Neelam Chowk to Hardware Chowk and iv) Bodh Vihar to Hardware Chowk"* है।

उक्त घोषणा की अनुपालना में नगर निगम फरीदाबाद द्वारा 8279.23 लाख रुपये के 15 विभिन्न विकास कार्यों के अनुमान तैयार किए गए और इन्हे ठेकेदारों को आवंटित किया गया। इन 15 कार्यों में से अब तक 14 विकास कार्य पूर्ण हो चुके हैं और 1 कार्य सतर्कता जांच के कारण रुका हुआ है। कार्यों का विवरण अनुलग्नक-क में दिया गया है।

शेष एक कार्य, जो बोध विहार से आईटीआई, आईटीआई से नीलम चौक, नीलम चौक से हार्डवेयर चौक और बोध विहार से हार्डवेयर चौक तक सड़कों के फुटपाथों की चौड़ाई बढ़ाने व निर्माण से संबंधित है, का अनुमान नगर निगम फरीदाबाद द्वारा तारकोल की सड़क के निर्माण हेतु 102.00 करोड़ रुपये की राशि का तैयार किया गया था जिसका सरकार के पत्र संख्या टीए/डीयूएलबी/2017/169 दिनांक 19.01.2017 के माध्यम से अनुमोदन प्राप्त किया गया था। उक्त कार्य के लिए 7634.13 लाख रुपये की डी एन आई टी तैयार की गई थी तथा ई-निविदा की उचित प्रक्रिया की पालना उपरान्त मेसर्स आर.के. गांधी को ज्ञापन संख्या एम सी एफ/ईई-II /2017/269 दिनांक 07.07.2017 के माध्यम से 7252.89 लाख रुपये का कार्य आवंटित किया गया। कार्य 27.07.2017

को प्रारंभ किया गया तथा कार्यादेश के अनुसार इसके पूर्ण होने की तिथि 20.04.2019 थी।

कार्य निष्पादन के दौरान स्थानीय क्षेत्र के विधायक ने आयुक्त नगर निगम फरीदाबाद, मुख्य अभियंता, अधीक्षण अभियंता एवं अन्य तकनीकी कर्मचारियों के साथ स्थल का दौरा किया। स्थल भ्रमण के दौरान यह पाया गया कि कुछ क्षेत्र नीचा है और बरसात के मौसम में जल भराव होता है जिसके कारण तारकोल की सड़क बार-बार क्षतिग्रस्त हो सकती है। अतः मामले पर विस्तार से चर्चा की गई तथा विकट स्थानों पर सीमेंट कंक्रीट रोड (रेडी मिक्स कंक्रीट) निर्माण के निर्देश जारी किए गए।

क्षेत्रीय विधायक द्वारा दिनांक 07.09.2017 को नगर निगम फरीदाबाद से अनुरोध किया गया कि जिन स्थानों पर अक्सर जल भराव होता है, वहां तारकोल की सड़क के बजाय सीमेंट कंक्रीट रोड (रेडी मिक्स कंक्रीट) का उपयोग करके सड़क का निर्माण करें।

तदनुसार, तत्कालीन आयुक्त, नगर निगम फरीदाबाद ने मामले की जांच तथा सिफारिश करने के लिए सी ई, एस ई-I, एस ई-II और एम सी एफ के सभी कार्यकारी अभियंता की एक समिति का गठन किया। तकनीकी समिति द्वारा, अनुबंध के नियम और शर्तों के खंड संख्या 12 “नियम व शर्तों” में बदलाव का हवाला देते हुए, जनहित में तारकोल की सड़क की जगह सीमेंट कंक्रीट रोड (रेडी मिक्स कंक्रीट) के काम की विषय वस्तु तथा विशिष्टताओं को बदलने के लिए अपनी सिफारिश दीं। समिति की सिफारिश के आधार पर तत्कालीन आयुक्त, एम सी एफ ने सीमेंट कंक्रीट (रेडी मिक्स कंक्रीट) का उपयोग करके कार्य करने की अनुमति प्रदान की।

उक्त कार्य के विशिष्टताओं में परिवर्तन का मामला निदेशक, स्थानीय लेखा परीक्षा हरियाणा द्वारा नगर निगम फरीदाबाद के लेखाओं पर वर्ष 2018-19 की वार्षिक लेखा परीक्षा प्रतिवेदन में बिन्दु क्रमांक 14 (2) पर भी उल्लेख किया गया है।

यहां बताया जाता है कि इस मामले में राज्य सतर्कता ब्यूरो द्वारा, जांच सख्या न0 5 दिनांक 26.04.2019 के तहत, जांच पहले से ही की जा रही है, जिसकी रिपोर्ट लम्बित है। दोषी अधिकारियों के खिलाफ कारवाई जांच रिपोर्ट और सिफारिश के अनुसार की जाएगी।

वर्तमान में, 57% कार्य जो की 41,32,84,109 रुपये की राशि की लागत से स्थल पर पूरा कर लिया गया है और शेष कार्य सतर्कता जांच के कारण ठेकेदार द्वारा रोक दिया गया है।

माननीय शहरी स्थानीय निकाय मंत्री की अध्यक्षता में 02.12.2022 को रोहतक में हुई बैठक में विभाग द्वारा उक्त कार्य की प्रगति की भी समीक्षा की गई और आयुक्त, नगर निगम फरीदाबाद को बैठक में और पत्र दिनांक 13.12.2022 द्वारा निर्देशित किया गया कि इस कार्य से सम्बंधित सहायक कार्य (अर्थात् फुटपाथ, नाली/नाला आदि) जो जांच के पूर्वावलोकन के अंतर्गत नहीं आते हैं उन्हें एजेंसी से जल्द से जल्द पूरा करवाया जाए।

तदनुसार, नगर निगम फरीदाबाद ने एजेंसी को काम शुरू करने और एक साल में पूरा करने के लिए नोटिस जारी किया है।

यदि एजेंसी काम शुरू नहीं करती है तो एजेंसी के खिलाफ अनुबंध के अनुसार कार्रवाई की जाएगी और शेष कार्य को जल्द से जल्द नए सिरे से निविदा आमंत्रित कर निष्पादित किया जाएगा।

ANNEXURE-A/अनुलग्नक-क**Detail of Developments works under CM Announcement Code No.10202 dt. 07.06.2015**

Sr. No.	Name of Work	Agreement Cost (In Rs.)	D.O.S. / D.O.C. of work	Status of Work
1	widening and construction of footpath of the road i) Bodh Vihar to ITI ii) ITI to Neelam Chowk iii) Neelam Chowk to Hardware Chowk and iv) Bodh Vihar to Hardware Chowk. (Part-A from Estimate of Rs.102.00 Crore)	72,52,89,652	27.07.17 20.07.19	75% work held up due to ongoing Vigilance Enquiry
2	Providing and laying RMC M-40 grade on road at Metro Road from Petrol Pump to ESI Chowk, NIT Faridabad Balance work Alongwith 5 Year Maintenance guarantee.	31,76,596	11.09.19 10.12.19	Complete
3	Special repair of road by BC from Daulat Ram Dharamshala to Stadium to Metro Road T-Point to Golf Club road, Ward No.11 NIT Faridabad.	19,37,095	08.03.19 07.09.19	Complete
4	Providing and laying RMC M-20 grade on various approach roads to Parifari road in NIT Faridabad. alongwith 5 Year Maintenance guarantee	95,03,716	08.03.19 07.09.19	Complete
5	Supply and Erection of electric pole with LED based Street lighting system on B.K. Chowk to Bhagat Singh Chowk, Ward No. 14, NIT Faridabad	41,60,297	15.01.19 14.07.19	Complete
6	Supply and Erection of electric pole with LED based Street lighting system on B.K. Chowk to Hardware Chowk & B.K. to Neelam Flyover, Ward No. 12, NIT Faridabad	52,80,329	15.01.19 14.07.19	Complete
7	Supply and Erection of electric pole with LED based Street lighting system on NH-4 Crimination Ground to Bhagat Singh Chowk & Mullah Hotel to Shivaji Park, Ward No. 14, NIT Faridabad	43,29,491	15.01.19 14.07.19	Complete (Work done by Smart city)
8	Supply and Erection of electric pole with LED based Street lighting system on Neelam Chowk to Bata Chowk to Hardware Chowk, Ward No. 12, NIT Faridabad	50,58,777	15.01.19 14.07.19	Complete
9	Supply and Erection of electric pole with LED based Street lighting system on Bhagat Singh Chowk to Neelam Chowk, Ward No. 14, NIT Faridabad	32,77,370	15.01.19 14.07.19	Complete
10	Shifting of existing HT / LT and Transformers by DHBVNL Department.	2,80,00,000	-	Complete
11	Preparation of DPR for widening of road and construction of footpath on road from budhvihar Chowk to ITI, ITI to Nellam Chowk to Hardware Chowk to Budhvihar	275600	12.05.16 26.05.16	Complete
12	Preparation of DPR for widening of road and construction of footpath on road from budhvihar Chowk to ITI, ITI to Nellam Chowk to Hardware Chowk to Budhvihar	25,00,000	18.05.16 17.07.16	Complete
13	Advance to DHBVNL sub Div. No. 1 Neelam Bata road, CBR lab test for construction of road neelam to bata road, Payable to DHBVNL sub div. No. 2, Payable to DHBVNL sub div. No. 5, Payable to DHBVNL sub div. No. 1, Payable to DHBVNL sub div. No. 3, Payable to DHBVNL sub div. No. 5, Payable to DHBVNL sub div. No. 1, Payable to DHBVNL sub div. No. 1, Payable to DHBVNL sub div. No. 5, Payable to DHBVNL sub div. No. 5, Payable to DHBVNL sub div. No. 5, Payable to SDO F21 to No. 1 DHBVN through Khem chand A.E. & Nawal singh A.E, Payable to SDO F25 to No. 5 DHBVN through Khem chand A.E. & Nawal singh A.E, Payable to SDO F25 to No. 5 Gandhi colony through Khem chand A.E. & Nawal singh A.E, Payable to SDO F25 to No. 5 Neelam Bata road through Khem chand A.E. & Nawal singh A.E, Widening of road and construction of drain and central verge from Budh Vihar Chowk to ITI Chowk to Neelam Chowk, Neelam Chowk to Hardware chowk to Budh vihar chowk.	3,81,86,347	-	Complete. Work done by DHBVN
14	Conducting of feasibility survey and perpearation of detail project report of ewerage system in shiv Durga Vihar Lakkerpur, Dayalbagh in Ward no. 19	18,00,000	17.12.15 13.03.16	Complete
15	Rough to carry out to graphic survey bankelman beam deflection (BBD) testing existing road and soil sub grade testing of existing road land scale and open area of Sainik colony sector 49 Faridabad required for preparation of detail project report to cover deficiency in road related civil amenties.	5,67,700	17.10.18 26.10.18	Complete
	Total Work = 15 Completed = 13 In Progress = 1 Work Transfer = 1	83,33,42,970		