

To Complete Sanctioned works

98 Sh. SUBHASH GANGOLI (Safidon):

Will the **Development & Panchayats Minister** be pleased to state:-

a) whether there is any proposal under consideration of the Government to complete the works sanctioned under Vidhayak Adarsh Gram Yojana of last year, works sanctioned under CM code 25284 and work of Tyagi/Chamar Chaupal of village Muana sanctioned under the D-plan for which tender has been invited 8 months back in Safidon Assembly Constituency; if so, the details thereof; and

b) whether there is also any proposal under consideration of the Government to complete the work of passages sanctioned under Khet Khaliyan Yojana after inviting the tender in Safidon Assembly Constituency; if so, the time by which the said works are likely to be completed?

**DEVENDER SINGH BABLI, DEVELOPMENT & PANCHAYATS MINISTER,
HARYANA**

a) 20 works amounting to Rs.142.67 lacs were sanctioned under Vidhayak Adarsh Nagar Avam Gram Yojana (VANGY) for the last financial year i.e. 2022-23 for Safidon Constituency. Detail about physical progress of all these works is enclosed at **Annexure 'A'**.

71 works were sanctioned under CM announcement Code 25284. Details are enclosed at **Annexure 'B'**.

Work of Tyagi/Chamar Chaupal of Village Muana was sanctioned under D-Plan Scheme for the financial year 2022-23. Work order has been issued to the agency on 23.12.2022. Reminders to start work have also been issued including the last one on 20.08.2023. If the agency fails to start the work, then it will be debarred & penalised. Likely date of completion of the project is 30.09.2023.

b) 48 works amounting to Rs.447.45 lacs were sanctioned under Khet Khaliyan Yojana. These works will be completed by 31.12.2023 as most of the works will be taken up after crop cutting. Details are enclosed at **Annexure 'C'**.

स्वीकृत कार्यों को पूरा करना

98 श्री सुभाष गांगोली (सफीदों) :

क्या विकास एवं पंचायत मंत्री कृपया बताएं कि:-

क) क्या सफीदों विधानसभा निर्वाचन क्षेत्र में गत वर्ष के विधायक आदर्श ग्राम योजना के अंतर्गत स्वीकृत कार्यों, मुख्यमंत्री कोड 25284 के अंतर्गत स्वीकृत कार्यों तथा डी-प्लान के अंतर्गत गांव मवाना की त्यागी/चमार चैपाल के स्वीकृत कार्य जिसके लिए आठ माह पहले निविदा आमंत्रित की जा चुकी है, को पूरा करने का कोई प्रस्ताव सरकार के विचाराधीन है; यदि हां, तो उसका ब्यौरा क्या है; तथा

ख) क्या सफीदों विधानसभा निर्वाचन क्षेत्र में निविदा आमंत्रित करने के बाद खेत खलिहान योजना के अंतर्गत स्वीकृत रास्तों का कार्य पूरा करने का कोई प्रस्ताव सरकार के विचाराधीन है; यदि हां, तो उक्त कार्यों को कब तक पूरा किए जाने की संभावना है?

देवेन्द्र सिंह बबली, विकास एवं पंचायत मंत्री, हरियाणा

क) सफीदों विधानसभा निर्वाचन क्षेत्र में गत वर्ष के विधायक आदर्श नगर एवं ग्राम योजना (बी.ए.एन.जी.वाई) के अंतर्गत 142.67 लाख रुपये की राशि के 20 कार्य स्वीकृत किए गए थे। इन सभी कार्यों की भौतिक प्रगति का विवरण अनुलग्नक 'ए' पर संलग्न है।

मुख्यमंत्री घोषणा कोड 25284 के अंतर्गत 71 कार्य स्वीकृत किए गए थे। विवरण अनुलग्नक 'बी' पर संलग्न है।

डी-प्लान योजना के अंतर्गत गांव मवाना की त्यागी/चमार चैपाल का कार्य वित्तीय वर्ष 2022-23 के लिए स्वीकृत किया गया था। एजेंसी को कार्यदिश दिनांक 23.12.2022 को जारी किया गया। कार्य शुरू करने के लिए स्मरण पत्र भी जारी किए गए, जिसमें अंतिम 20.08.2023 भी शामिल हैं। यदि एजेंसी काम शुरू करने में विफल रहती है, तो उसे वंचित व दंडित किया जाएगा। परियोजना पूरा होने की संभावित तिथि 30.09.2023 है।

ख) खेत खलिहान योजना के अंतर्गत 447.45 लाख रुपये की राशि के 48 कार्य स्वीकृत किये गये थे। ये कार्य 31.12.2023 तक पूर्ण हो जायेंगे क्योंकि अधिकांश कार्य फसल कटाई के बाद किये जायेंगे। विवरण अनुलग्नक 'सी' पर संलग्न है।


Status Report of Safidon Constituency Vidhayak Adarsh Nagar Gram Yojana (VANGY) as on 20.08.2023

Annexure - A

Sr No	District	Constituency	Block	Village	Name of Work	Admin Approval			Mode of Execution Tender/ Deptt	Target date of completion	Status	Remarks
						No	Date	Amount (in lakh)				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Jind	Safidon	Pilukhera	Kalwa	Comp. of Saini Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	5.53	Tender	29.02.2024	Not Start	Tender opened on Dt. 19.08.2023 & LOA will be issued.
2	Jind	Safidon	Pilukhera	Kalwa	Comp. of Panchal Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	5.37	Tender	29.02.2024	Not Start	Tender re-floated & will be received on Dt. 30.08.2023.
3	Jind	Safidon	Pilukhera	Makhar Khera	Comp. of Brahman Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	8.42	Tender	31.03.2024	Not Start	Tender opened on Dt. 19.08.2023 & LOA will be issued.
4	Jind	Safidon	Pilukhera	Gangoli	Comp. of Hall in Dhanak Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	9.18	Tender	31.03.2024	Not Start	Tender opened on Dt. 19.08.2023 & LOA will be issued.
5	Jind	Safidon	Pilukhera	Beri Khera	Const. of Hall in Guru Vishvakarma Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	9.92	Tender	31.03.2024	Not Start	Tender re-floated & will be received on Dt. 30.08.2023.
6	Jind	Safidon	Pilukhera	Amarawali Khera	Const. of Kumbhar Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	8.90	Tender	31.03.2024	Not Start	Tender re-floated & will be received on Dt. 30.08.2023.
7	Jind	Safidon	Pilukhera	Dhatrath	Const. of Pandit Choupal in Main Bazar	CEO DRDA JIND Lt. No. 233-35	04.05.2023	8.99	Tender	31.03.2024	Not Start	Tender opened on Dt. 19.08.2023 & LOA will be issued.
8	Jind	Safidon	Pilukhera	Bhurain	Comp. Payment of Street with ILPB from Bhurain Jamini Road to Nursery	CEO DRDA JIND Lt. No. 233-35	04.05.2023	3.42	Tender	31.01.2024	Not Start	Tender opened on Dt. 19.08.2023 & LOA will be issued.
9	Jind	Safidon	Safidon	Anchra Kalan	Comp. of Balmiki Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	6.90	Tender	10.01.2024	Not Start	Work order issued vide Lt. No. HEW/AL-30326 Dt. 12.08.2023

Sr No	District	Constituency	Block	Village	Name of Work	Admin Approval			Mode of Execution/ Tender/ Deptt	Target date of completion	Status	Remarks
						No	Date	Amount (in lakh)				
1	Jind	Safidon	Safidon	Anta	Comp. of Balmiki Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	5.00	Tender	10.01.2024	Not Start	Work order issued vide Lt. No. HEWP/AL-30323 Dt. 12.08.2023
10	Jind	Safidon	Safidon	Anta	Comp. of Muslim Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	5.00	Tender	10.01.2024	Not Start	Work order issued vide Lt. No. HEWP/AL-30325 Dt. 12.08.2023
11	Jind	Safidon	Safidon	Hatt	Comp. of Matik Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	7.00	Tender	31.03.2024	Not Start	Estimate prepared on HEWP. Tender to be floated shortly.
12	Jind	Safidon	Safidon	Hatt	Comp. of Khayali Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	7.00	Tender	10.01.2024	Not Start	Work order issued vide Lt. No. HEWP/AL-30322 Dt. 12.08.2023
13	Jind	Safidon	Safidon	Kharkhana	Const. of Hall in First Floor of Dhanak Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	6.28	Tender	31.03.2024	Not Start	Estimate prepared on HEWP. Tender to be floated shortly.
14	Jind	Safidon	Safidon	Kharkhana	Const. of Neem Wali Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	11.13	Tender	31.03.2024	Not Start	Estimate prepared on HEWP. Tender to be floated shortly.
15	Jind	Safidon	Safidon	Hatt	Comp. of Dhanak Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	3.69	Tender	31.01.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023.
16	Jind	Safidon	Safidon	Hatt	Re Const. of Street with LLPB and side drain of PWD Safidon road to Banquet Hall	CEO DRDA JIND Lt. No. 233-35	04.05.2023	1.55	Tender	31.12.2023	Not Start	Estimate prepared on HEWP. Tender to be floated shortly.
17	Jind	Safidon	Safidon	Aftabgarh	Const. of LLPB Street from H/o Joginder S/o Amar Singh to J.D. School	CEO DRDA JIND Lt. No. 233-35	04.05.2023	9.46	Tender	02.02.2024	In Progress	Work order issued vide Lt. No. HEWP/AL-28484 Dt. 17.07.2023
18	Jind	Safidon	Safidon	Rampura	Const. of Saini Choupal	CEO DRDA JIND Lt. No. 233-35	04.05.2023	9.71	Tender	02.02.2024	In Progress	Work order issued vide Lt. No. HEWP/AL-29011 Dt. 17.07.2023

Sr No	District	Constituency	Block	Village	Name of Work	Admin Approval			Mode of Execution Tender/ Deptt	Target date of completion	Status	Remarks
						No	Date	Amount (in lakh)				
1	2	3	4	5	6	7	8	9	10	11	12	13
20	Jind	Safidon	Safidon	Kharkhara	Const. of ILPB Street from H/o Joginder Dera to Ramdiya Dera	CEO DRDA JIND Lt. No. 233-35	04.05.2023	10.22	Tender	03.03.2024	Not Start	Work order issued vide Lt. No. HEWP/AL-20266 Dt. 15.08.2023
	Total							142.67				


 Executive Engineer
 Panchayat Raj PWD, Division
 Jind

CM Code 25284 - Safidon Constituency Village wise Report

SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED OR NOT (YES/ NO)	Likely date of completion	Executing Agency (XEN/GBP/S)	STATUS OF WORK
1	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	ANCHRA KHURD	Const. of General Choupal	914000	914000	0	890	06-Mar-21	Yes	31.10.2023	XEN	In progress
2	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BUTANI	Const. of Hall Room in General Choupal (Bichwail)	912000	912000	0	1114	18-Aug-20	Yes	31.10.2023	XEN	In progress
3	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of Chilyan Pana Chopal	1166000	1166000	0	1114	18-Aug-20	Yes	31.10.2023	XEN	In progress
4	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of street from Randheer master home to PWD road	468000	468000	0	1626	07-Apr-21	Yes	31.12.2023	XEN	Not Start not start due to demarcation issues
5	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	JAMNI	Const. of General Choupal (Brahman)	842000	842000	0	1114	18-Aug-20	Yes	31.10.2023	XEN	In progress
6	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	MANDI KHURD	Const. of General Choupal	835000	835000	0	890	06-Mar-21	Yes	31.10.2023	XEN	In progress
7	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	MOHAMMAD KHERA	Completion of Urdaniya Chopal	1642000	1642000	0	1114	18-Aug-20	Yes	31.12.2023	XEN	In progress
8	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	RATTA KHERA	Const. of Panchal Choupal	500000	500000	0	1114	18-Aug-20	Yes	31.10.2023	XEN	In progress
9	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	RITOLI	Const. of General Choupal	835000	835000	0	890	06-Mar-21	Yes	31.10.2023	XEN	In progress
10	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	ROJHLA	Const. of Balnikki Choupal	448000	448000	0	888	06-Mar-21	Yes	31.10.2023	XEN	In progress
11	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Red	Comp. of Balnikki Choupal	385000	385000	0.00	-	-	YES	02.02.2024	XEN	In progress
12	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Dhatrath	Comp. of Dr. Bhim Rao Ambedkar Bhawan	787000	787000	0.00	-	-	YES	31.10.2023	XEN	In progress
13	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Nimnabad	Comp. of Ravidash Choupal	447000	447000	0.00	-	-	YES	31.12.2023	XEN	Tender Re-floated & will be received on Dt. 30.08.2023

Annexure - B


SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED (YES/ NO)	Likely date of completion	Executing Agency (XEN/GP/PS)	STATUS OF WORK
14	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Muana	Const. of Sirsali Choupal	1024000	1024000	0.00	-	-	YES	28.02.2024	XEN	Tender Re-flicated & will be received on Dt. 30.08.2023
15	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Singhana	Comp. of Kashyap Choupal	1754000	1754000	0.00	-	-	YES	31.03.2024	XEN	In progress
16	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	Kaiwa	Comp. of Shaper pana (Gen) Choupal	824000	824000	0.00	-	-	YES	31.12.2023	XEN	Tender Re-flicated & will be received on Dt. 30.08.2023
						Total	13783000	13783000	0						
1	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	AHLANJOGI KHERA	Const of BWall of playground	350000	350000	350000	1114	18-Aug-20	Yes	-	GP	Complete
2	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BAGRU KALAN	Completion of General Chaupal (Bichwail)	666000	666000	666000	1114	18-Aug-20	Yes	-	GP	Complete
3	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BAGRU KHURD	Const of waste water Nala Govt. School to Swanamal Road	391000	391000	391000	1114	18-Aug-20	Yes	-	GP	Complete
4	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BAGRU KHURD	Const of ILPB Street H/o Mukhyara S/o Pyare Lal to Reghbir S/o Han Ram	426000	426000	426000	2107	04-Dec-20	Yes	-	GP	Complete
5	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BASINI	Const. Of ILPB Street in front of Ramphal & Reghbir House	598000	598000	598000	2107	04-Dec-20	Yes	-	GP	Complete
6	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	BHAMBHEWA	Const of BWall of Changas Bhanwan	794000	794000	794000	1114	18-Aug-20	Yes	-	GP	Complete
7	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	BHIRTANA	Const. of street with ILPB from PWD Road to H/o shamsher S/o Ram Swaroop	235000	235000	235000	2107	04-Dec-20	Yes	-	GP	Complete
8	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	BHURAIN	Completion of Brahman Chopal	1330000	1330000	1330000	1114	18-Aug-20	Yes	-	GP	Complete
9	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BHUSLANA	Const of Harjan Chaupal	589000	589000	589000	1115	18-Aug-20	Yes	-	GP	Complete
10	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	BHUSLANA	Const. of Balnki Chaupal	835000	835000	835000	1115	18-Aug-20	Yes	-	GP	Complete

SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED OR NOT (YES/ NO)	Likely date of completion	Executing Agency (XEN/GP/PS)	STATUS OF WORK
11	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	DHAROLI	Const. B.C Chaupal	835000	835000	835000	1114	18-Aug-20	Yes	-	GP	Complete
12	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	DHATHRATH	Bwall of Community Centre	581000	581000	581000	1114	18-Aug-20	Yes	-	GP	Complete
13	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	DHATHRATH	Const of Hall in Ambekar Bhawan near Mahila Mandai	865000	865000	865000	1115	18-Aug-20	Yes	-	GP	Complete
14	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of Paver Block Street from H/o Rammehar S/o Bhagwana to shop of Dhatampal S/o Mansa	1481000	1481000	1481000	2107	04-Dec-20	Yes	-	GP	Complete
15	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of Street From Rammehar S/o Bhagwana	807000	807000	807000	2107	04-Dec-20	Yes	-	GP	Complete
16	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of street with ILPB from PWD Road to waste water Drain	989000	989000	989000	2107	04-Dec-20	Yes	-	GP	Complete
17	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	GANGOLI	Const. of street from Subhash Foji home to Sarif Doon home	850000	850000	850000	1626	07-Apr-21	Yes	-	GP	Complete
18	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	HAOWA	Const of RWall with cow Chat at on Bhag Khera Road	1510000	1510000	1510000	1114	18-Aug-20	Yes	-	GP	Complete
19	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	HATT	Compl. Of Dr. Ambedkar Bhawan	826000	826000	826000	1115	18-Aug-20	Yes	-	GP	Complete
20	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	HATT	Compl. of Gen. Chaupal (Malik Parana)	740000	740000	740000	1114	18-Aug-20	Yes	-	GP	Complete
21	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	HATT	Const. of Hall Room General Chaupal (khyali Parana)	965000	965000	965000	1114	18-Aug-20	Yes	-	GP	Complete
22	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	HATT	Pavement of Rasta Rammehar Road to Ram Kumar S/o Pithi	178000	178000	178000	2107	04-Dec-20	Yes	-	GP	Complete
23	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	HOSHARPUR A	Compl. Of Balnikh Chaupal	286000	286000	286000	1115	18-Aug-20	Yes	-	GP	Complete
24	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	JAPUR	Const. of ILPB Street from Patmarkhana to Pir Baba Shyad (Firm)	923000	923000	923000	2107	04-Dec-20	Yes	-	GP	Complete

SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED OR NOT (YES/ NO)	Likely date of completion	Executing Agency (XEN/GP/PS)	STATUS OF WORK
25	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	KALWA	Const of Saleper Pana Choupal	835000	835000	835000	1114	18-Aug-20	Yes	-	GP	Complete
26	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	KALWA	Completion of SC Choupal	358000	358000	358000	1115	18-Aug-20	Yes	-	GP	Complete
27	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	KALWA	Const of Rasta With Brick on edge from PWD road to Satyawati Hecbery	924000	924000	924000	1114	18-Aug-20	Yes	-	GP	Complete
28	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	KHARAK GAGAR	Const of RWall with cow Ghat at dhagar wala pond	893000	893000	893000	1114	18-Aug-20	Yes	-	GP	Complete
29	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	LUDANA	Completion of Manbhar Pana Choupal	644000	644000	644000	1114	18-Aug-20	Yes	-	GP	Complete
30	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MAIKPUR	Const. of IL PB Street PWD Road to Mohinder S/o Utam Singh	963300	963300	963300	2107	04-Dec-20	Yes	-	GP	Complete
31	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	MORKHI	Completion of SC Choupal	835000	835000	835000	1115	18-Aug-20	Yes	-	GP	Complete
32	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	PILLUKHERA	MORKHI	Const of Rasta With Brick on edge from PWD road to Mishan Hedbery	1470000	1470000	1470000	1114	18-Aug-20	Yes	-	GP	Complete
33	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MUANA	Completion of Odd Chaupal	494000	494000	494000	1114	18-Aug-20	Yes	-	GP	Complete
34	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MUANA	Completion of Gen. Chaupal (Moh Patil)	591000	591000	591000	1114	18-Aug-20	Yes	-	GP	Complete
35	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MUANA	Compl. Of General Chaupal Thoh Pana	578000	578000	578000	1114	18-Aug-20	Yes	-	GP	Complete
36	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MUANA	Completion of Gen. Chaupal (Rohat Patil)	517000	517000	517000	1114	18-Aug-20	Yes	-	GP	Complete
37	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	MUANA	Const. of Ambekar Bhawan	994000	994000	994000	1115	18-Aug-20	Yes	-	GP	Complete
38	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	PAJU KALAN	Const. of ILPB Street from Saleper S/o Jainal to Sr. Sec School	847000	847000	847000	2107	04-Dec-20	Yes	-	GP	Complete

SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED OR NOT (YES/NO)	Likely date of completion	Executing Agency (XEN/GP/PPS)	STATUS OF WORK
39	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	PAJU KHURD	const. of street from PWD road to Shamsher s/o Beliram home	248000	248000	248000	1626	07-Apr-21	Yes	-	GP	Complete
40	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	PAJU KHURD	Const. of street from Friti to Rajbir s/o Shri Karma home to Ram Kishan home	777000	777000	777000	1626	07-Apr-21	Yes	-	GP	Complete
41	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	RAMPURA	Const. of ILPB Street PWD Road to Rajeshwar	593700	593700	593700	2107	04-Dec-20	Yes	-	GP	Complete
42	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	RATTA KHERA	Const. of Ambedkar Bhawan	958000	958000	958000	1115	18-Aug-20	Yes	-	GP	Complete
43	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	ROJHLA	Const. of ILPB Street from Karan Singh Nehra to Joginder Singh	287000	287000	287000	2107	04-Dec-20	Yes	-	GP	Complete
44	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	ROJHLA	Const. of ILPB Street PWD Road to Karan Singh Saini	142000	142000	142000	2107	04-Dec-20	Yes	-	GP	Complete
45	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SARFABAD	Const. of Rwall of Pond	224000	224000	224000	1114	18-Aug-20	Yes	-	GP	Complete
46	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SARFABAD	Const. of Ambedkar Bhawan	957000	957000	957000	1115	18-Aug-20	Yes	-	GP	Complete
47	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SARFABAD	Pavement of Street with Dry Bricks on edge paying PWD Road Andhra alongwith drain to Shamshahat	243000	243000	243000	2107	04-Dec-20	Yes	-	GP	Complete
48	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SILLA KHERI	Const. of ILPB Street Rampal to Lokesh S/o Shiv Kumar	719000	719000	719000	2107	04-Dec-20	Yes	-	GP	Complete
49	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SINGHANA	Compl. of Brahman Chaupal	700000	700000	700000	1114	18-Aug-20	Yes	-	GP	Complete
50	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SINGHPURA	Const. of ILPB Street in BPL Colony near Godam	614600	614600	614600	2107	04-Dec-20	Yes	-	GP	Complete
51	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SINGHPURA	Const. Of ILPB Street from Rampal S/o Suran to Ishwar Singh Gulla	138500	138500	138500	2107	04-Dec-20	Yes	-	GP	Complete
52	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SIWANAMAL URF NAYA GAMN	Completion of Harjjan Chaupal	481000	481000	481000	1115	18-Aug-20	Yes	-	GP	Complete

SR. NO.	SCHEME	DISTRICT	CONSTITU ENCY	BLOCK	VILLAGE	NATURE OF WORK	SANCTIONED AMOUNT	RELEASED AMOUNT	Expenditure	LETTER NO.	DATE	HAS FUNDS BEEN RECEIVED (YES/ NO)	Likely date of completion	Executing Agency (XEN/GP/PS)	STATUS OF WORK
53	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SWANAMAL URF NAYYA GAON	Const. Of ILPB Street to Rodo wala Dera	967000	967000	967000	2107	04-Dec-20	Yes	-	Gp	Complete
54	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SWANAMAL URF NAYYA GAON	Pavement of Street with Dry Bricks on edge PWD Road Bagru to Brahman wali Gali	251000	251000	251000	2107	04-Dec-20	Yes	-	Gp	Complete
55	HARYANA GRAMIN VIKAS YOJANA	JIND	SAFIDON	SAFIDON	SWANAMAL URF NAYYA GAON	Const. Of ILPB Street in Govt School	514000	514000	514000	2107	04-Dec-20	Yes	-	Gp	Complete
						Total	37808100	37808100	37808100						
						G. Total	51591100	51591100	37808100						


 Executive Engineer,
 Panchayat Raj, Jind.

Status Report of Safidon Constituency MMKKSYS as on 20.08.2023

Annexure - C

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason W/P or WNS)
					No.	Date	Amount (In lakh)				
1	Safidon	Pillukhera	Gangoli	Pav. Of Rasta with Dry bricks on edge from Bhitana Minor F/o Ramelwar S/o Ram Kisan to F/o Bheera S/o Delya	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	23.75	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
2	Safidon	Pillukhera	Gangoli	Pav. Of Rasta with Dry Bricks on edge 12 from Kaiva road F/o Jora Singh S/o Maha Singh to F/o Karanpal Shastri	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	2.38	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
3	Safidon	Safidon	Paju Kalan	Const. of Rasta with Dry Brick on Edge from Khet of Jaspal master to Khet of Balbir S/o Gyani Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	11.81	Tender	31.12.2023	Not Start	Estimate under preparation on HEWP. Tender to be floated shortly. (Site Dispute)
4	Safidon	Safidon	Nimnabad	Const. of Rasta With Dry Brick from PWD road Malkpur (Khet of Azad Singh s/o Joga Singh to Khet of Gurumukh S/o Tal Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	5.24	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
5	Safidon	Safidon	Malikpur	Const. of Pav. Of Rasta from Depadi roda to Malak Singh S/o Harbhaj Singh Field	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	3.69	Tender	31.12.2023	Not Start	Tender received on Dt. 18.08.2023 & technically under process.

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason W/P or WNS)
					No.	Date	Amount (in lakh)				
6	Safidon	Safidon	Nirnabab	Rasta from Dera of Jarnal S/o Bakhta Singh to Dera of Balkar Singh S/o Kapoor Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	11.71	Tender	31.12.2023	Not Start	Tender received on Dt. 18.08.2023 & technically under process.
7	Safidon	Safidon	Anta	Rasta form PWD road Gohana to Khet of Rajinder Mann S/o Chakar Singh to Khet of Gurcharan S/o Jagir Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	13.18	Tender	31.12.2023	Not Start	Tender received on Dt. 18.08.2023 & technically under process.
8	Safidon	Safidon	Anta	Anta Rasta from PWD Panipat (Pul of India Drain Left Side Bank) to Dera of Pardeep Deswal S/o Surrender Deswal	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	11.34	Tender	31.12.2023	Not Start	Tender received on Dt. 18.08.2023 & technically under process.
9	Safidon	Safidon	Muana	Rasta from of Suresh S/o Jagdish (PWD Road Budha Khera to H/o Balwan S/o Badlu	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.30	Tender	31.12.2023	Not Start	Tender received on Dt. 18.08.2023 & technically under process.
10	Safidon	Pillukhera	Hadwa	Pav. Of Rasta with dry brcks on edge from Dera Talab to Satnarayan S/o Ram Samehi	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	7.36	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 19.08.2023.
11	Safidon	Pillukhera	Dhatrath	Pav. Of Rasta with dry bricks on edge from Dhatrath Alewa road to f/o Binder S/o Babir	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.90	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 19.08.2023.
12	Safidon	Pillukhera	Kaiwa	Pav. Of Rasta with Dry Bricks on edge from Dharoli road f/o Satnarayan S/o Deep Chand to f/o Prem Singh S/o Surjeet	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	17.42	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 19.08.2023.

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason WIP or WNS)
					No.	Date	Amount (In lakh)				
13	Safidon	Pillukhera	Dhatrath	Pav. Of Rasta with Dry bricks on edge from Jamal rasta to F/o Hawa Singh S/o Phule Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	2.68	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 19.08.2023.
14	Safidon	Pillukhera	Dharoli	Pav. Of Rasta with Dry Bricks on edge from Dharoli Kaiwa road F/o Raja S/o Tek Ram to F/o Hawa Singh S/o Desraj	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	6.70	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
15	Safidon	Pillukhera	Dharoli	Pav. Of Rasta with dry bricks on edge from Dharoli Bhitrana road F/o Prithvi S/o Devak Ram to F/o Balbir S/o Pyare Lal	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	5.56	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
16	Safidon	Pillukhera	Kaiwa	Pav. Of Rasta with Dry bricks on edge from Pillukhera road F/o Ramdhri S/o Sarfa to F/o Zile Singh S/o Rangji Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	7.37	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
17	Safidon	Pillukhera	Dharoli	Pav. Of Rasta with Dry bricks on edge from kalwan road to Mandir	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	2.50	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
18	Safidon	Pillukhera	Kharak Gaggar	Pav. Of Rasta with Dry bricks on edge from Kharak Gaggar Hadwa road to F/o Bjeender S/o Randhir	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.98	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.


S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (Full reason WIP or WNS)
					No.	Date	Amount (In lakh)				
19	Safidon	Pilukhera	Dharoli	Pav. Of Rasta with Dry bricks on edge from Dharoli Bhirana road f/o Surrender S/o Bhikha Ram to Chabri Minor	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.85	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
20	Safidon	Pilukhera	Kalawati	Pav. Of Rasta with dry bricks on edge from Kalawati Hosiyarpura road f/o Kaptan S/o Ujala to f/o Om Parkash S/o Baba Mangal Dass	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	15.33	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
21	Safidon	Pilukhera	Bhag Khera	Payment of Rasta of Dry Brick on Edge from PWD Bagru Road to f/o Girhari S/o Lehman	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.01	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 24.08.2023.
22	Safidon	Safidon	Rodh	Const. of Pav. Of Rasta PWD road Asanah to Jagir S/o Bhana Singh Dera	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	2.65	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
23	Safidon	Safidon	Malikpur	Const. of Pav. Of Rasta from Parthan wali Sadak to Dera Sarajit S/o Joginder Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	1.56	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
24	Safidon	Safidon	Muana	Const. of Pav. of Rasta with dry brick on edge from PWD road Bahri Khera to Anya Samaj Sanatha	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.77	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
25	Safidon	Safidon	Bagru Khurd	Const. of Pav. Of Rasta with Dry Brick on Edge from PWD Road Sarfabad H/o Nareesh to Dalbir	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.15	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason WIP or WNS)
					No.	Date	Amount (In lakh)				
26	Safidon	Safidon	Bagru Khurd	Const. of Pav. Of Rasta with Dry Brick on Edge from PWD road Sarfabad to F/o Ishwar S/o Kanishi Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	3.16	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
27	Safidon	Safidon	Bagru Khurd	Const. of Pav. Of rasta with Dry Brick on edge from Morkhi wala rasta via Pandit Ram Singh to F/o Manish S/o Sajjan Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.48	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
28	Safidon	Safidon	Sarra Khera	Const. of Pav. Of Rasta with Dry Brick on Edge from Shamsan Ghat to Rampal Ex. Sarpanch	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	14.33	Tender	31.12.2023	Not Start	Tender floated & will be received on Dt. 30.08.2023
29	Safidon	Pilukhera	Baniya Khera	Pav. Of Rasta with Dry bricks on edge from Baniya Khera Kharak Gadiya road to F/o Mahender S/o Ganga Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	22.04	Tender	31.12.2023	Not Start	Tender re-floated & will be received on Dt. 27.08.2023.
30	Safidon	Safidon	Ram Nagar	Rasta From Vet. Hospital to Up Ward Khet of Naresh S/o Ratan Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	17.73	Tender	31.12.2023	Not Start	Tender re-floated & will be received on Dt. 27.08.2023.
31	Safidon	Safidon	Ram Nagar	Rasta from Bhani road to Khet of Amit S/o Pal Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	7.12	Tender	31.12.2023	Not Start	Tender re-floated & will be received on Dt. 27.08.2023.
32	Safidon	Safidon	Siwanamal	Rasta from Bhag Khera Khet of Rajesh S/o Mangeram to Upward Siwanamal Minor	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	23.38	Tender	31.12.2023	Not Start	Tender re-floated & will be received on Dt. 27.08.2023.

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason WIP or WNS)
					No.	Date	Amount (In lakh)				
33	Safidon	Safidon	Barod	Const. of Pavment of Rasta with dry brick on edge from Minor to Sahab Singh S/O Ramdhari Malik	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.98	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30378 Dt. 15.08.2023.
34	Safidon	Safidon	Malikpur	Const. of Pav. Of Rasta from Malakpur ashand road to Korse Singh S/O Kulwant Singh Dera	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	7.59	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30783 Dt. 15.08.2023.
35	Safidon	Safidon	Malar	Const. of Pav. Of Rasta with Dry brick on edge from PWD Road Budha Khera Malar to Dera Bhaiya Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.90	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30795 Dt. 15.08.2023.
36	Safidon	Safidon	Karsindhu	Const. of Pav. Of Rasta with Dry brick on edge from Kuldeep S/O Beera to Mahender S/O Harichand	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	2.21	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30862 Dt. 15.08.2023.
37	Safidon	Safidon	Muana	Pavment of Street with Dry Brick on Edge Jimari Khera Wala Rasta Subhash S/O Jogi Ram to Krishan S/O Roop Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	20.33	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30868 Dt. 15.08.2023.
38	Safidon	Safidon	Muana	Const. of Pav. Of Rasta with Dry brick on Edge from PWD road Kouli Khera to Rampihal S/O Hukam Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	13.06	Tender	31.12.2023	Not Start	Work order issued vide Lt. HEWP/AL-30871 Dt. 15.08.2023.

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason WIP or WNS)
					No.	Date	Amount (in lakh)				
39	Safidon	Pillukhera	Mandi Khurd	Pav. Of Rasta with Dry bricks on edge from main firni to f/o Suresh s/o Bhale Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.95	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30506 Dt. 08.08.2023
40	Safidon	Pillukhera	Mandi Khurd	Pav. Of Rasta with dry bricks on edge from Hasampur road H/o Karambir S/o Molad to f/o Suresh S/o Bhale Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	16.35	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30512 Dt. 08.08.2023
41	Safidon	Safidon	Rodh	Const. of Pav. Of Rasta from Adhana to Road Jasbir S/o Gyan Singh Dera	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	4.73	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30733 Dt. 12.08.2023
42	Safidon	Safidon	Bahadurpur	Const. of Pav. Of rasta with dry brick on edge from Kalar. Khera Sadak to Buljora and Litu S/o Ramchander Field	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	3.98	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30746 Dt. 12.08.2023
43	Safidon	Safidon	Singhpura	Const. of Pav. Of Rasta with dry brick on edge from Dairy farm to Satnarayan farm & Dera of suresh Halwai	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.44	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30752 Dt. 12.08.2023
44	Safidon	Safidon	Ratta Khera	Const. of Pav. Of Rasta with dry brick on edge from Pandit Tika Ram Field to Sh. Azad Layer farm	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	10.06	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30759 Dt. 12.08.2023
45	Safidon	Safidon	Malikpur	Const. of Pav. of Rasta from Dharanagarh road to Via Satnam Singh S/o Darshan Dera to Nishan Singh Field	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	22.06	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-30801 Dt. 12.08.2023

S. No.	Constituency	Block	Village	Name of Work	Admn. Approval			Mode of Execution Tender/ Dept.	Likely date of completion	Status	Remarks (full reason WIP or WNS)
					No.	Date	Amount (In lakh)				
46	Safidon	Safidon	Bahadurgarh	Const. of Pav. Of Rasta with Dry Brick on Edge from PWD Rod Jind Safidon to F/o Hukam Singh	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	7.95	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL 30874 Dt. 12.08.2023
47	Safidon	Pillukhera	Dharath	Pav. Of Rasta with Dry bricks on edge from baniya Kasta to F/o Subha S/o Abhay Ram	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	9.83	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-31769 Dt. 08.08.2023
48	Safidon	Pillukhera	Dharath	Pav. Of Rasta with dry bricks on edge from Dharath Alewa road to F/o Farveen S/o Randhir	Endst. No. 392-BAP-II-(9)-2023/1873	15.06.2023	8.60	Tender	31.12.2023	Not Start	Work order issued vide Lt. No. HEWP/AL-32042 Dt. 08.08.2023
							447.45				


 Executive Engineer,
 Panchayat Raj, Jind.